





PROJECT TEAM INTRODUCTIONS



- → City of Santa Fe
 - Regina Wheeler, Public Works Director
 - Leroy Pacheco, PE, Project Manager
- → WSP
 - Jim Heimann, PE
- → Bohannan Huston
 - Albert Thomas, PE
 - Denise Aten, AICP





UPDATE TO GOVERNING BODY



- → Project Status
- → Proposed Improvements
 - Traffic Calming Features
 - Pedestrian and Bicycle Features
 - Stakeholder Involvement
 - Right-of-Way Considerations
- → Next Steps



NMDOT LOCATION STUDY PROCEDURES FLOW CHART


PROJECT STATUS

Phases A&B (COMPLETE)

- Initial & Detailed Evaluation of Alternatives
 - July 2019 January 2023
 - Cost \$482K


Phase C & D (IN PROGRESS)

- Environmental & Preliminary Design
 - Environmental: Feb -Dec. 2023
 - Preliminary Design: Feb -Sept. 2023
 - Cost \$1 million




PROJECT LIMITS

Improvements to Richards Avenue from Rodeo Road to Cerrillos Road



ANTICIPATED TRAFFIC REDISTRIBUTION



AM PEAK HOUR

PM PEAK HOUR




TRAFFIC CALMING FEATURES



- → Curvilinear roadway alignment between Arroyo de los Chamisos and the Arroyo de los Pinos
- Roundabout to GCCC Road
- → Roundabout/Traffic Circle at north end of NMGF property
- Striped 10-foot travel lanes with bicycle lanes and sidewalks
- → Raised Medians for improved pedestrian safety
- → Raised Crosswalks for major crossing locations
- → Posted Speed Limit of 30 mph
- → Maintain traffic calming features in existing segment north of Arroyo







SOUTH ROUNDABOUT





Bohannan 🛦 Huston







ROUNDABOUT OR TRAFFIC CIRCLE AS GATEWAY TO EXISTING NEIGHBORHOOD



TYPICAL SECTIONS









PEDESTRIAN AND BICYCLE FEATURES



- → ADA/PROWAG accessible throughout
- Pedestrian connectivity from Cerrillos Road to Rodeo Road
- → Raised crosswalks at appropriate locations
- → On-road bicycle facilities throughout
- → Arroyo de los Chamisos Trail Crossing:
 - At-grade crossing, and
 - Feasibility study of trail underpass with estimate for costs to design/construct





STAKEHOLDER INVOLVEMENT

- → Property Owner Interviews
 - In near future (March/April 2023)
- → Public Information Meeting as part of Phase C
 - Late summer (August 2023)
- → Public Information Meeting as part of Phase D
 - Late spring (June 2023)
- → Public Works Committee Project Status Report
 - Late fall (December 2023)




RIGHT-OF-WAY (ROW) CONSIDERATIONS



- → ROW acquisition process for proposed improvements through private property to occur near the end of Final Design (late summer 2023)
 - State of NM (Game & Fish) ~ 2.5 acres
 - ❖ Rodeo de Santa Fe ~ 1.5 acres
 - Private Property north of Arroyo
 - Potential ROW Encroachments
- → Acquisition will follow all local, state and federal laws based upon fair market value



NEXT STEPS



- → Project Team perform scope of services for Phase C and Phase D through end of 2023
- → Improved estimates for future costs will be available upon completion of Phases C and D
- → Current Estimated funding required for:
 - Final Design \$1 million
 - ROW acquisition \$1 million
 - Construction \$20 million











