

CITY OF SANTA FE  
ENGINEERING DIVISION  
PROJECT CHANGE ORDER

ITEM # 18-1386

TO: Vital Consulting Group, Inc.  
P.O Box 94778  
Albuquerque, NM 87199

Change Order No. 10  
Project No.: CN:S100390 / CIP #859A  
Project Name: Acequia Trail Underpass

Your are authorized to make a change in the above contract as follows:

INCREASE:

Extended Quantities \$ -  
(See back of form for breakdown)  
Additional Items - not part of original proposal \$ -  
(See back of form for breakdown)

REDUCTION:

Reduced Quantities  
(See back of sheet for breakdown)  
Liquidated Damages \$ -  
SUBTOTAL \$ -  
NMGRT 8.3125% \$ -  
TOTAL CHANGE ORDER \$ -

JUSTIFICATION:

Add 10 Calendar Days to the Contract due to the Discovery of Cultural Resources on November 22, 2017 to allow the City of Santa Fe HPD and the New Mexico HPD time to assess the discovery and monitor the excavation.

**Contract Time Adjustments:**  
10 Calendar Days

All other provisions of the original contract and of the contract bond, including those related to the time, manner and scope of work and payment shall continue unaltered. This document constitutes a binding contractual amendment to the above parent contract, although it is mutually understood that the quantities and total costs herein are estimates only.

Contractor Vital Consulting Group Title Managing Member  
By [Signature] Date 11-30-2018

Recommended 12/4/2018

[Signature]  
ENGINEERING DIVISION DIRECTOR

Recommended 12-5-2018

[Signature]  
PUBLIC WORKS DEPARTMENT DIRECTOR

Recommended 12/2/2018

[Signature]  
CITY ATTORNEY

Recommended 12/15/2018

[Signature]  
FINANCE DEPARTMENT DIRECTOR

Recommended 12/17/2018

[Signature]  
MAYOR OR CITY MANAGER

Attest 12/18/2018

[Signature]  
CITY CLERK