

**CITY OF SANTA FE
ENGINEERING DIVISION
PROJECT CHANGE ORDER**

ITEM # 19-0331

TO: AUI, Inc.
P.O Box 9825
Albuquerque, NM 87119-9825

Change Order No. Thirteen (13)

Project No.: CIP #810A

Project Name: Cerrillos Rd. Reconstruction, Phase IIC

Your are authorized to make a change in the above contract as follows:

Field Sheet

INCREASE:

Extended Quantities \$ -
(See back of form for breakdown)

Additional Items - not part of original proposal _____
(See back of form for breakdown)

REDUCTION:

Reduced Quantities \$ (8,339.04)
(See back of sheet for breakdown)

Liquidated Damages \$ -

SUBTOTAL \$ (8,339.04)

NMGRT 8.4375% \$ (703.61)

TOTAL CHANGE ORDER \$ (9,042.65)

JUSTIFICATION:

To Delete Item 664000-1 Landscape Complete at the revised Lump Sum of \$438,156.84 as revised in CO#4.

To Establish Item 664000-2 Landscape Complete at the revised Lump Sum of \$433,019.95 for a net change of - \$5,136.89.

Reason: The Contractor submitted RFI#042 indicating the tree species Rhus Lanceolata (Sumac) was unavailable from the tree supplier. The landscape architect at Sites Southwest approved substituting additional Forestiera Neomexicana (NM Olive) for the Sumac. The Sumac will be deleted at -17 ea and the NM Olive will be increased by 17 ea. The unit price of the Sumac and NM Olive are derived from the Contractor's originally submitted Lump Sum breakdown for Item 640000 Landscape Complete. The computations for the net decrease in LS amount of -\$5,136.89 is shown in Attachment #1. See attachment #1 for price computations, original LS breakdown and RFI#042.

To Establish Item 900006 - OGFC Asphalt Binder Price Adjustment at a Lump Sum of (\$ 3,202.15).

Reason: As per Notice to Contractors, Monthly Asphalt Binder Price Adjustment, Page 113 of the Contract, an adjustment will be made to the original Contract for asphalt binder if the industry monthly price index of asphalt binder fluctuates. OGFC was placed on the project in May and June of 2017. The monthly index for these months are such that an adjustment for decreasing proces applies for a total of - \$3,202.15. See Attachment #2, Asphalt Binder Price Adjustment Analysis - OGFC.

Contract Time Adjustments:

No additional contract time was requested or required for the work described above as it was completed concurrent with other activities.

All other provisions of the original contract and of the contract bond, including those related to the time, manner and scope of work and payment shall continue unaltered. This document constitutes a binding contractual amendment to the above parent contract, although it is mutually understood that the quantities and total costs herein are estimates only.

Contractor AUI, INC.

Title PM

By [Signature]

Date 5/13/19

Recommended 2/19/ 2019

Recommended 3/19 2019

Recommended 3/13 2019

[Signature]
ENGINEERING DIVISION DIRECTOR

[Signature]
PUBLIC WORKS DEPARTMENT DIRECTOR

[Signature]
CITY ATTORNEY

CITY OF SANTA FE
ENGINEERING DIVISION
PROJECT CHANGE ORDER

Change Order No. Thirteen (13)

Project No.: CIP #810A

Project Name: Cerrillos Rd. Reconstruction, Phase IIC

Recommended 5/9 2019

Recommended 5/9/ 2019

Attest 5-9- 2019

Mark H. Gray
FINANCE DEPARTMENT DIRECTOR mr

Mr. [Signature]
MAYOR OR CITY MANAGER

Yolanda G. [Signature]
CITY CLERK
cc mtg. 5/8/2019